



Regional District Okanagan-Similkameen

101 Martin Street, Penticton, BC V2A 5J9

T: 250.492.0237 F: 250.492.0063

Toll Free (BC/AB): 1.877.610.3737

Email: buildinginfo@rdos.bc.ca Website: www.rdos.bc.ca

CERTIFICATION OF PLUMBING TEST

For use by certified plumbers who have a copy of their British Columbia Tradesman Qualification Certification or Interprovincial Certification on file at the Regional District office.

I, _____ B.C. Tradesman
(Print Name)

Certification No. _____ of _____
(Company Name)

hereby certify that the installation and test of the following plumbing systems at:

(Civic Address)

for _____ under Permit No. _____
(Owner's Name)

is installed and tested in accordance with good trade practice and complies with the current edition of the BC Plumbing Code.

BC BUILDING CODE REQUIREMENTS

- 2.3.6.4(1) A water test shall consist of applying a water column of at least 3m to all joints (including venting).
- 2.3.6.5(1) Air pressure tests shall be conducted in accordance with the manufactures instruction for each piping material.
- 2.3.7.2(2) If a manufacturer states that an air pressure test is not recommended, a water pressure test shall be performed.

- ◆ CHECK OFF THE APPROPRIATE TEST
- ◆ HAVE BOTH COLUMNS SIGNED
- ◆ SUBMIT TO THE BUILDING INSPECTOR

Sign On Applicable Lines (below)

	PLUMBER	OWNER / AGENT	TEST DATE
Testing of underground DWV system, as required under Section 2.3.6 of the BC Plumbing Code <input type="checkbox"/> Static Water Test – 15 minute <input type="checkbox"/> Air Test – 15 minute at 5 psi (35kPa)			_____ D / M / Y
Testing of the Potable Water System, as required under Section 2.3.7 of the BC Plumbing Code. <input type="checkbox"/> Water pressure test (15 min) at least equal to maximum service pressure of ____ kPa <input type="checkbox"/> Air pressure test not less than 700 kPa (100 psi) for at least 2 hours.			_____ D / M / Y
Testing of above-ground DWV system as required under Section 2.3.6 of the BC Plumbing Code <input type="checkbox"/> Static Water Test – 15 minutes <input type="checkbox"/> Air Test – 15 minute at 5 psi (35kPa)			_____ D / M / Y

NOTE: Submission of this form in no way waives your responsibility to have the plumbing system inspected at the following stages:
 a) after the ground work has been completed, but PRIOR to backfilling
 b) the complete rough-in of the DWV system and service lines at the framing inspection stage
 c) at the FINAL inspection stage of the project.